

May 17, 2021

**Council District 10
Council Member Priestly Jackson**

**Department of Public Works
Projects/Activities**

Current-Active Projects

- **Engineering**
 - ***Roadway Improvements***
 - 5th Street Bridge Replacement (West of Edgewood, next to JEA Lift Station) – The 60% Design was submitted to the City in mid-November and comments were returned in January. An Amendment to bring the design to 100% with bid documents is expected in the Spring of 2021. Design completion is anticipated for Summer 2021.
 - Broadway Avenue Guardrail Repairs – This project includes endwall fortification and guardrail replacement. **Completed**
 - Bridge 724360 on Trout River Blvd Maintenance – This project includes guardrail repair and bridge cleanup and sidewalk maintenance. **Completed**
 - Trout River Blvd and Sibbald Guardrail Repairs – This project repairs the guardrailing damaged at the intersection of Trout River Blvd and Sibbald Avenue. **Completed**
 - Gateway Soutel Norfolk Project – The Substantial Completion Inspection performed on 3/03/2021. Punch list items are 99% complete; as-built drawings accepted. One (1) punch list item discovered during final inspection. Contractor has agreed to correct item immediately.
 - Sibbald Road Sidewalk (Archery Ave to Soutel Dr) – Project is substantially completed. Drainage ditch shaping and grading are completed. Grassing is completed. Substantial completion inspection conducted on May 5th.
 - Lenox Ave Sidewalk (from Old Middleburg Rd to Memorial Park Blvd) – 7 bids were received on March 10th and on March 31st the project was awarded to 1st Choice Engineering, Construction & Development, LLC. We are now working through the contract/award process.

- Ricker Rd (3-lane section Morse Ave to Old Middleburg Rd) – Expect funding for this project to be in place by early May. Will request PSEC approval once funding is available.
- Renew Jax – Currently no funding for this project. The construction of C&G on Marland and Henrietta Streets is on hold until final design and construction funding in the amount of \$800,000 can be identified.

- **2021-186-E Legislation**

- Soutel Drive & New Kings Road Intersection Improvements (Dual Left Turn Lanes (Westbound & Southbound), widen Northeast Leg, Improve Signal & adjust Drainage System) – Currently in negotiations of scope and fee with design-build contractor.
- Drainage System Rehabilitation
 - 6810 Old Kings Rd. @ Dixie St. (property flooding) – Currently finalizing design...construction to follow.
 - 5170 Cain Lane & Able St. Ph. I (property flooding) – Currently finalizing design...construction to follow.
- **FY 21/22** Funding (October '21) **FUTURE**
 - Drainage System Rehabilitation
 - 5170 Cain Lane & Able St. Ph. II (property flooding)
 - 6542 Zora Street Drainage (property flooding)
 - 3710 Frye Avenue West (Outfall Improvements – eliminate adverse impacts to adjacent private property)
 - 500 Ellis Road (Culvert System replacement)
 - 7517 Old Kings Road (Ditch Lining – eliminate erosion)
 - 2800 West Side Street (drainage system repair)
 - 2918 Davell Road (property flooding)
 - Jack Horner Lane/Miss Muffet Lane (Underdrain)
 - Harlow Blvd./Mother Hubbard Dr. S. (Ditch bank restoration)
 - Sibbald Sidewalk Extension Phase I (Archery to Trout river Blvd.)
- **FY 22/23** Funding (October '22) **FUTURE**
 - Sibbald Sidewalk Extension Phase II (Archery to Trout river Blvd.)
 - Sidewalk Repairs (20 Locations)
 - Upper Cedar River Drainage Improvements Phase I (Channel Lining west of Lane Ave. – I-10 to Ramona Blvd.)

- **Stormwater**
 - Sophist Circle (Carver International Neighborhood) Underdrain Replacement – Construction of Phase 1 has been completed. Contractor currently installing Phase 2 section of underdrain (Approximately 900').
- **Libraries**
 - Webb Wesconnett Regional Library – Children’s Center – Electrical and data conduit installation is ongoing. Flooring cutting for electrical in children’s area has been completed. Dry wall on the north wall is scheduled to start on the week of May 10th.
- **Parks**
 - Moncrief Community Center (5656 Moncrief Rd W) – Contractor currently working on misc. punchlist items and finalizing building department inspections (in order to receive a Cert of Occupancy). Once complete, a substantial completion inspection will be scheduled.
- **Septic Tank Phase Out – Biltmore**
 - Under construction. Project being constructed in three phases. Substantial completion for all phases is forecasted for December 31, 2021. Updates can be located at [Biltmore C Septic Tank Phaseout Project | Construction Projects | In Our Community | JEA](#).
- **Traffic Engineering**
 - **Pavement Markings**

Clyde Dr	Lem Turner Rd	Addison Rd – Will be striped in FY22
Dayton Rd	Lane Ave	Delray Ave - Another construction project underway in the area; cannot proceed at this time. Will be striped FY22
Norfolk Blvd	Clyde Dr	Soutel Dr – Will be striped FY22
Pickettville Rd	Edgewood Dr	Old Kings Rd – Remove from list, closed RXR striping not required
Ricker Rd	Old Middleburg Rd	Morse Ave – Completed

- **Roadway Improvements**
 - San Juan Ave Bicycle Improvements, Roosevelt Blvd to Herschel St Lane Repurposing (FDOT Project) – Planned construction Aug – Dec 2021.
 - Edgewood Ave Bicycle Improvements, Roosevelt Blvd to Lenox Ave and Lenox Ave between Edgewood Ave to Cassat Ave (FDOT Project) – Planned construction Summer 2021 – Fall 2022.

- **Right of Way & Stormwater**
 - **Micro-Surfacing**
 - Barney Rd (Old Kings Rd N to Dead End) **Completed**
 - Jaguar Dr (Tempest St to Monza St) **Completed**
 - Jaguar Dr W (Jaguar Dr to Renault Dr S) **Completed**
 - Kenny Rd (Maude Rd to Pickettville Rd) **Completed**
 - Maude Rd (Old Lane Ave to Kenny Rd) **Completed**
 - Volvo St (Hillman Dr to Volvo St W) **Completed**
 - Volvo St W (Volvo St to Renault Dr S) **Completed**

 - **Resurfacing**
 - Fitzwalter Rd (Williamsburg Av to Portsmouth Av)
 - 12th St W (Huron St to Melson Av)
 - 12th St W (Edgewood Av N to Lane Av)
 - Wilson Bv (Debra Dr W to Fouraker Rd)
 - Wilson Bv (Fouraker Rd to Wilson Bv W)
 - Wilson Bv W (Wilson Bv to Dead End)

 - **Sidewalk (Repairs)**
 - 5407 Roanoke Blvd

- **Public Buildings**
 - Leroy Clemons Senior Center – Septic Abandonment & tie to sewer – **Complete**
 - Legends Center (ADA Project) – to be completed within **FY 21/22**.
 - Legends Center – Reroute generator fume direction. **To be completed within FY21**.
 - Legends Center – Increase generator fuel tank size. **Remove due to funding for this fiscal year**.
 - Jacksonville Heights Elementary Park – Roof replacements. **Project is 85% complete**.
 - Lonnie Miller Park – Lift Station Replacement. **Purchase Order issued**.

- Charles Clark Community Center – Roof replacement 100% complete. Purchase Orders issued for restroom and pool building.
- **Mowing & Landscape**
 - ***Tree Planting Projects***
 - 630-CITY Level 1 Tree Planting – 197 residential requested trees in city right of ways – In Progress
 - Tree Replacement Program - 50 dead/dying trees removed and replaced - In Progress
- **Solid Waste**
 - ***Ash Remediation***
 - Gold Merit/Pope Place – Change order to close out project has been approved by GGAC and are currently going through contract execution. Once the contract has been terminated, the project will be re-bid.
 - Hema Rd – The City is continuing working with the FDEP to obtain access to additional privately owned properties that require sampling. The current plan is for the private properties to be sampled and possibly remediated after the city parcels are completed assuming access agreements can be obtained by the City. Currently, the City is completing as much of the field work that can be done with the access agreements already in place.
 - Lonnie Miller - Lonnie Miller CEI contract has been executed. Received Design-Build proposals for the remediation and infrastructure improvements project. Currently waiting on Parks and Recreation to provide funding for their portion of the project so the low bidder can be awarded the project.

Completed Projects (since FY 18/19)

- **Engineering**
 - ***Roadway Improvements***
 - Ken Knight Dr – speed humps and additional street lighting
 - Moncrief/Dinsmore Rd Bridge Replacement
 - ***Stormwater/Wastewater***
 - Romilly Dr Drainage Improvements
 - Citra Ave Water Extension
 - Hamilton Circle Ditch Pipe
 - Rogers Avenue Water Extension
 - ***Parks***
 - Charles Boobie Clark Park – Pool Retrofit
 - Lonnie Miller Park Ampitheater
 - Harborview Boat Ramp
 - Charles Reese Park Boat Ramp & Dock
- **Traffic Engineering**
 - ***Pavement Markings***
 - Clyde Dr (Norfolk Blvd to Soutel Dr)
 - Commonwealth Ave (Bulls Bay Rd to Imeson Rd)
 - Wilson Blvd (Debra Dr W to Longleaf Forest Ln) (CD 10 & 12)
 - Wiley Rd (Old Middleburg to Lane Ave)
 - Lane Ave (Wilson to Harlow)
 - ***Roadway Sign, Stripe & Signal***
 - Ellis Rd S & Verna Blvd (rebuild signal)
 - Commonwealth & Ellis (rebuild signal) – removed due to funding
 - ***Traffic Signal Improvements (Rebuilds)***
 - Moncrief & Cleveland
 - Moncrief & Avenue B
 - 45th & Cleveland
 - 45th & Avenue B
 - ***Traffic Street Lights (Mast Arm Paint)***
 - Pritchard @ Bulls Bay (CD 8 & 10)
 - Pritchard @ Imeson (CD 8 & 10)
 - Pritchard @ Sportsman (CD 8 & 10)

- **Right of Way & Stormwater**

CD 10 Sidewalks

CD	Location	From	To
10	Kinlock Dr	Gaspar Cr E	Richardson Rd
10	SA Hull Elem	NE Corner	Hull St / Ageson Rd

Resurfacing Program		
Location	From	To
Pettiford Dr E	Ray Rd	Pettiford Dr W
Pettiford Dr W	Francis Rd	Pettiford Dr E
Clyde Dr	Ribault Av	Soutel Dr
Hickorynut St	Ribault Av	Dead End
Iris Blvd	D St	Spirea St
Gullege Dr	Tubman Dr S	Tubman Dr N
Robert F Kennedy Cir	Welland Rd	Dead End
Lyster Cir	Welland Rd	Welland Rd
Andrew Robinson Dr	Richardson Rd	Irving Scott Dr
Tamworth Rd	Williamsburg Av	Portsmouth Av
Carnation Rd	Wisteria St	Spirea St
Gaspar Cr S	Gaspar Cr E	Gaspar Cr W
Gaspar Cr W	Gaspar Cr S	Gaspar Cr N
Gaspar Cr E	Kinlock Dr N	Gaspar Cr N
Gaspar Cr N	Gaspar Cr E	Gaspar Cr W
Arrowsmith Rd	Norfolk Bv	Foxboro Rd
Devonshire Bv	Soutel Dr	Foxboro Rd
Roanoke Bv	Spottswood Rd	Sibbald Rd
Spottswood Rd, Spottswood Rd N, Spottswood Rd N	Williamsburg Av	Roanoke Bv
Kinlock Dr, Kinlock Dr N, Kinlock Dr S, Kinlock Dr W, Kinlock Dr Ct	Gaspar Cr E	Richardson Rd
Strawflower Pl	Moncrief Rd W	Dead End
Lockhart Dr	Lockhart Dr E	Cleveland Rd
Lockhart Dr E	Lockhart Dr	Owen Av

- ***Micro-Surfacing***

Street Name	From	To
Benning Rd	Sumter Rd	Beautyrest Ave

Bland Rd	Sumter Rd	Stimson Rd
Bragg Rd	Sumter Rd	Beautyrest Ave
Stimson Rd	Highway Ave	Hancock Rd
Addison Rd	Lincrest Dr S	Lincrest Dr N
Castleton Dr	Laurens Rd	Lincrest Dr W
Churchill Dr	Darlington Dr	Soutel Dr
Doncaster Ave	Norfolk Blvd	Sibbald Rd
Oak Leaf Rd	Harbor View Dr	Clyde Dr
Polan Ln	Bunche Dr S	King Cole Dr

○ **Sidewalk (Repairs)**

- 6171 Hill View Ct
- 8407 Sophist Cir W
- W Moncrief Rd & Soutel Dr
- Finch Ave & International Dr
- Memorial Park Rd & N Old Middleburg Rd
- 8418 N Blazing Star Rd
- 7552 Melvin Rd
- 4130 Owen Ave
- 6063 John F Kennedy Dr N
- 6929 Arques Rd
- 8359 Chessman Ct
- 4703 Hatteras Rd
- 4713 Hatteras Rd
- 8345 Ireland Dr
- 8359 Fury Dr
- 5706 Porsche Rd
- Glendas Meadow Dr & Noroad
- 6311 Dickens Dr
- 7155 Wheat Rd
- 6115 W Deepwood Dr
- Norfolk Blvd & Rochdale Rd
- 0 45th St W
- 7466 Proxima Rd
- 6412 Manhattan Dr
- Howell Dr & Harbor View Dr
- 6950 Hyde Grove Ave

- Harbor View Dr & Bermuda Rd
- Ricker Rd & Indian Lakes Dr
- Ricker Rd & Falcon St
- 8516 Buckingham Rd
- 7622 Bronson Ln
- 7623 E John F Kennedy Dr
- Bedivere Rd & Spottswood Rd
- 4016 Harbor View Dr
- 3741 Torres Ct
- 8253 Newport Rd
- Firestone Rd & S McCarty Dr
- 4279 Varner Rd
- 8205 Barracuda Rd
- 8524 W Lincrest Dr
- 4144 Jammes Rd
- 4805 Playschool Dr
- Willow Run Rd & W Deepwood Dr
- 7184 Matthew St
- 5904 Floradale Dr
- Katanga Dr N
- 2719 W Edgewood Ave
- 6453 Kinlock Dr
- 5923 Soutel Dr
- 6426 Manhattan Dr

- **Public Buildings**

- Lane Wiley Senior Center – Window replacement; bathroom/kitchen renovations.
- Leroy Clemons Senior Center - Interior Renovations
- Leroy Clemons Senior Center – LVT flooring was installed; window replacement; interior painting.
- Lincoln Villa Senior Center - Replace HVAC
- Scott Recreation Center – Interior ADA Improvements
- Webb Library – Exterior ADA Improvements
- Webb Library - Removed light bollards at exterior

- **Mowing & Landscape**

- ***Tree Planting Projects***

- Harlow Blvd – 54 Median Tree Planting (Mother Hubbard Dr South to Arthur Durham Dr)
 - Bakersfield Tree Planting – Open Space Shade Tree Planting (Phase II)